



Weather
High 72
Low 51
 Precipitation
0.0"

Reports No.
3

Project No.
1145

Report Date:
09/15/16

Day of Week:
Thursday



Daily Progress Report

Copyright 2005, Severson Environmental Services, Inc.
 All Rights Reserved. ©

Weather Conditions:

Clear



1 Excavating a drainage channel at the staging area



2 Completed excavation of drainage channel



3 Backfilled channel and installed sump, channel prepped for paving



4 Received truckload of bin blocks for material storage bins



5 Assembling Poseidon Barges



6 Shakerton barges staged at the 81st Street Marina

Work Performed by Severson

- Offloaded SES Equipment
- Offloaded bin blocks
- Offloaded (8) Shakerton Barges
- Offloaded (7) Poseidon Barges
- Excavated a drainage channel at the material staging area
- Installed a sump in the drainage channel
- Prepped the drainage channel for paving
- Began assembling Poseidon barges for the mechanical dredge

Work Performed by Subcontractors

- Cape Insulation on-site for visit in preparation for installation of watertight foam on Jersey Barrier perimeter

Equipment/Materials Delivered to Site

- FOR A LIST OF EQUIPMENT RECEIVED TODAY PLEASE SEE PAGE 3
- Received GPS base station and repeater

Weekly Summary

Date		Dredge QTY (CY)	Disposal QTY (Tns)
01/18/16	Mon	--	--
01/19/16	Tue	--	--
01/20/16	Wed	--	--
01/21/16	Thu	--	--
01/22/16	Fri	--	--
01/23/16	Sat	--	--
01/24/16	Sun	--	--
Weekly Totals		0 CY	0 Tns

Safety Remarks

- No accidents or incidents observed or reported.
- Conducted daily safety meeting: Equipment inspections.

Remarks/Verbal Directives

Planned Activities

- Continue to offload equipment
- Install temporary privacy fence around jobsite
- Pave drainage channel
- Install watertight foam around Jersey Barrier Perimeter
- Set up and Install GPS system

Other Information

Production Tables

Disposal	Kinsley	Cape Mining	Beach	Other	Other	Total	Unit
Today	0.00					0.00	Tons
Previous	0					0.00	Tons
Total	0.00					0.00	Tons

Dredging	Available Pay (CY)	Quantity Data Source	Dredged Today (CY)	Dredged To Date (CY)	% Complete
South Basin	5,000	Contract Bid Sheet	0	0	0%
Snug Harbor	8,000	Contract Bid Sheet	0	0	0%
Shelter Haven Entrance	1,800	Contract Bid Sheet	0	0	0%
Stone Harbor	4,000	Contract Bid Sheet	0	0	0%
Pleasure Bay	11,000	Contract Bid Sheet	0	0	0%
Carnival Bay	20,000	Contract Bid Sheet	0	0	0%
Sanctuary Bay	13,000	Contract Bid Sheet	0	0	0%
Paradise Bay	9,000	Contract Bid Sheet	0	0	0%
Access Channel	7,000	Contract Bid Sheet	0	0	0%
Stone Harbor Hole	4,000	Contract Bid Sheet	0	0	0%
TOTALS	82,800		0	0	0%

* Volumes include Required and Allowable Pay Overdepth **100% Complete when approved by Owner

[illegible]

[illegible]

Labor

SES Personnel		
Shift: Day		Hrs
1	General Superintendent	10.0
1	Project Manager	10.0
1	Project Superintendent	10.0
0	QA/QC Manager	0.0
0	Surveyor	0.0
1	Mechanic	10.0
0	Health and Safety	0.0
1	Labor Foreman 172/472	10.0
2	Laborer 172/472	20.0
2	Operator 825	20.0
1	Licensed Boat Op 25	10.0
0	Mate 25	0.0
1	Deckhand 25	10.0
11	Totals	110.0

[illegible]

Day Shift Employees	11
---------------------	----

Night Shift Employees	0
-----------------------	---

Daily Total Employees	11
-----------------------	----

Day Shift Hours	110.0
-----------------	-------

Night Shift Hours	0.0
-------------------	-----

Today's Man	
Hours	110.0

Total Man Hours to Date	293.0
--------------------------------	--------------

[illegible][illegible]

Total Man Hours Since Last Time Incident	293.0
--	-------

Lost Time Incidents To-Date - 0

Last Lost Time Incident -
N/a