

Stone Harbor Maintenance Dredging Stone Harbor, NJ



Weather
High 60
Low 51
Precipitation
0.00"

Report No.
17

Project No.
1145

Report Date:
11/13/15

Day of Week:
Friday



Daily Progress Report

Copyright 2005, Severson Environmental Services, Inc.
All Rights Reserved. ©

Weather Conditions:

Sunny



1 Placing HDPE with the excavator positioned on the barge.



2 Continuing to deploy Geotubes in the south process area.



3 Shark dredge positioned against the bulkhead.



4 Continuing to roll out geotubes with forklifts.



5 Transporting crane mats.



6 Atlantic City Electric installing the electrical drop to the office trailers (11/12/15)

Work Performed by Severson

- Continued mobilization activities.
- Continued to mobilize the Shark dredge.
- Continued to fusion weld HDPE pipe.
- Continued to place HDPE pipe into the water.
- Continued to assemble the bag filter station.
- Continued to lay liner on northern and southern process pads before continued to deploy Geotube bags.

Planned Activities

- Continue mobilization of all site equipment, materials and infrastructure.
- Continue fusing HDPE Pipe.
- Mobilize the Shark Dredge.
- Have Rogers & Cippolma supply power to the process pad.
- Complete installation of the desanding shaker.

Safety Remarks

- No accidents or incidents observed or reported.
- Conducted daily safety meetings: Communication

Work Performed by Subcontractors

- Watersolve onsite to continue to coordinate mobilization of the geotube system.
- Redgroup onsite to assist with dredge preparation.
- Rogers and Cippolona was onsite to continue electric installation.

Remarks/Verbal Directives

- None

Equipment/Materials Delivered to Site

- Miscellaneous safety materials.
- Miscellaneous hardware.

Production Tables

Adjusted Project Quantities					
Operation	Contract QTY	Over dredge	Redredge	Adjusted QTY	Unit
Dredge Qty					CY
Process Qty					Ton
Trucking Qty					Ton

Project Production to Date		
Operation	Comp to Date	% Complete
Dredge QTY(CY)		
Re-dig QTY(CY)		
Process QTY* (Tons)		
Trucking QTY (Tons)		
Scheduled Completion (Days)		
Rerun Days		

*Note - Process quantity does include weight of added chemicals

Weekly Summary (Estimated)					
Date		Dredge QTY (CY)	Process QTY (Tons)	Reprocess QTY (Tons)	Trucking QTY (Tons)
04/13/15	Mon				Tons
04/14/15	Tue				Tons
04/15/15	Wed				Tons
04/16/15	Thu				Tons
04/17/15	Fri				Tons
04/18/15	Sat				Tons
04/19/15	Sun				Tons
Weekly Totals					Tons

