

FIELD REPORT

TITLE	Stone Harbor Maintenance Dredging
DATE	18 January 2016
то	Jill Gougher
COPY	MADN
FROM	BEWI
PROJECT NO	A06772

ADDRESS COWI Marine North America 20 East Clementon Rd. Suite 201N Gibbsboro, NJ 08026

TEL 856-248-1200 FAX 856-248-1206 www cowi-na.com

PAGE 1/10

. : .

Project Information		
Owner: The Borough of Stone Harbor	Contractor: Sevenson Environmental Services, Inc.	
Daily Site Visit Information		
Purpose of Visit: Observation of work in progress		
Contractor: Sevenson Environmental Services, Inc. Superintendent: Douglas Pike		
Arrival		
Time (HHMM): <u>0</u>	600 Weather: □ Sunny Clear □ Overcast □ Rain □ Snow	
Air Temp (°F): <u>26</u> Wind: 🗆 Light 🗅 Moderate 📕 High Humidity: 📕 Dry 🗅 Moderate 🗅 Humid		
Departure		
Time (HHMM): <u>1430</u> Weather: ■ Sunny □ Clear □ Overcast □ Rain □ Snow		
Air Temp (°F): <u>26</u> Wind: 🗆 Light 🗅 Moderate 📕 High Humidity: 📕 Dry 🗅 Moderate 🗅 Humid		
Site Locations:		
Field Office:	Construction Personnel On Site: 2-3	
	Equipment on Site (Standby or Operating): <u>Operational – Office Trailers (x2)</u> Observations: Sevensons personnel working in trailers.	
North Basin:	Construction Personnel On Site: 0	
North Dasin.	Equipment on Site (Standby or Operating): <u>Standby – Excavator, Boat (x3), Dredge barge</u>	
	Observations: Dredging operations on standby.	
De-watering	Construction Personnel On Site: 6-7	
Area:	Equipment on Site (Standby or Operating): Operational – Sump Pump (x4), Filtration System, Front End Loader, Excavator (x3), Skid-steer, Geobags (x8), De-sanding Plant, Cement Silo	
	Observations: De-watering operation on standby. Sand-blending operation in progress.	
Actions to be Taken: No actions at this time.		
Enclosures:	Photographs	

Photographs




Photograph 1: De-watering Area - Pumping dredge material from geobag to mixing box. (Looking west)




Photograph 2: De-watering Area – Pumping operations after approx. 1 hr. (Looking west)



Photograph 3: De-watering Area – Pumping operations after approx. 1 hr. (Looking southwest)



Photograph 4: De-watering Area – Mixing box partially filled with dredge material. (Looking west)



Photograph 5: De-watering Area - Blending sand with dredge material. (Looking west)



Photograph 6: North Basin – Hydraulic and mechanical dredges on standby. (Looking southeast)



Photograph 7: De-watering Area – Geobags. (Looking northwest)



Photograph 8: De-watering Area – Sump pump on standby (Looking weat)




Photograph 9: De-watering Area – Truck delivering sand for blending operations. (Looking west)



Photograph 10: Geobags. (Looking northwest)



Photograph 11: De-watering Area – Sump pump on standby. (Looking southwest)



Photograph 12: De-watering Area – Geotube. (Looking west)



Photograph 13: De-watering Area/North Basin - Discharge pipes on standby. (Looking west)



Photograph 14: De-watering Area - Sand blending operations. (Looking west)



Photograph 15: De-watering Area – Sand blending operations. (Looking west)



Photograph 16: De-watering Area – Creating a pit for de-watering of blended dredge material. (Looking northwest)