

FIELD REPORT

TITLE Stone Harbor Maintenance Dredging
DATE 1 February 1, 2016
TO Jill Gougher
COPY MADN
FROM BEWI
PROJECT NO A06772

ADDRESS COWI Marine North America
20 East Clementon Rd.
Suite 201N
Gibbsboro, NJ 08026

TEL 856-248-1200
FAX 856-248-1206
WWW cowi-na.com

PAGE 1/9

Project Information

Owner: The Borough of Stone Harbor
Contractor: Severson Environmental Services, Inc.

Daily Site Visit Information

Purpose of Visit: Observation of work in progress

Contractor: Severson Environmental Services, Inc. **Superintendent:** Douglas Pike

Arrival

Time (HHMM): 0600 **Weather:** ☐ Sunny ☒ Clear ☐ Overcast ☐ Rain ☐ Snow
Air Temp (°F): 47 **Wind:** ☒ Light ☐ Moderate ☐ High **Humidity:** ☒ Dry ☐ Moderate ☐ Humid

Departure

Time (HHMM): 1430 **Weather:** ☒ Sunny ☐ Clear ☐ Overcast ☐ Rain ☐ Snow
Air Temp (°F): 60 **Wind:** ☒ Light ☐ Moderate ☐ High **Humidity:** ☒ Dry ☐ Moderate ☐ Humid

Site Locations:

Field Office: **Construction Personnel On Site:** 2-3
Equipment on Site (Standby or Operating): Operational – Office Trailers (x2)
Observations: Sevensons personnel working in trailers.

North Basin: **Construction Personnel On Site:** 0
Equipment on Site (Standby or Operating): Standby – Excavator, Boat (x3), Dredge barge
Observations: Dredging operations on standby.

De-watering Area: **Construction Personnel On Site:** 8-9
Equipment on Site (Standby or Operating): Operational – Sump Pump (x4), Filtration System, Front End Loader, Excavator (x4), Skid-steer, Geobags (x8), Standby - De-sanding Plant, Cement Silo
Observations: Dredging operation on standby. Sand-blending and material removal operation in progress.

Actions to be Taken: No actions at this time.

Enclosures: Photographs

Photographs



Photograph 1: De-watering area – Elevated parking area, equipment on standby. (Looking north)



Photograph 2: De-watering Area – Geobags #6-9 on standby. (Looking northwest)



Photograph 3: De-watering Area – Sand for blending, mixing boxes, sump pump on standby. (Looking west)



Photograph 4: De-watering Area – Blended material ready for removal. (Looking west)



Photograph 5: De-watering Area – Sand blending and removal operations. (Looking southwest)



Photograph 6: De-watering Area – Sand blending and removal operations. (Looking south)



Photograph 7: Site Entrance. (Looking east)



Photograph 8: De-watering Area – Sand blending operations. (Looking southwest)



Photograph 9: De-watering Area – Sump pump on standby. (Looking west)



Photograph 10: De-watering Area – Sand blending operations alongside a prepared de-watering pad. (Looking west)



Photograph 11: North Basin – Dredges on standby. (Looking east)



Photograph 12: De-watering Area – Discharge pipes on standby. (Looking west)



Photograph 13: De-watering Area – Filtration system on standby. (Looking north)



Photograph 14: Site Entrance – Material loaded into dumpster. (Looking east)