

FIELD REPORT

TITLE Stone Harbor Maintenance Dredging
 DATE February 5, 2016
 TO Jill Gougher
 COPY MADN
 FROM BEWI
 PROJECT NO A06772

ADDRESS COWI Marine North America
 20 East Clementon Rd.
 Suite 201N
 Gibbsboro, NJ 08026

TEL 856-248-1200
 FAX 856-248-1206
 WWW cowi-na.com

PAGE 1/8

Project Information

Owner: The Borough of Stone Harbor
Contractor: Severson Environmental Services, Inc.

Daily Site Visit Information

Purpose of Visit: Observation of work in progress

Contractor: Severson Environmental Services, Inc. **Superintendent:** Douglas Pike

Arrival

Time (HHMM): 0600 **Weather:** ☐ Sunny ☐ Clear ☐ Overcast ☐ Rain ☒ Snow
Air Temp (°F): 32 **Wind:** ☐ Light ☒ Moderate ☐ High **Humidity:** ☐ Dry ☐ Moderate ☒ Humid

Departure

Time (HHMM): 1430 **Weather:** ☐ Sunny ☐ Clear ☒ Overcast ☐ Rain ☐ Snow
Air Temp (°F): 36 **Wind:** ☐ Light ☒ Moderate ☐ High **Humidity:** ☐ Dry ☒ Moderate ☐ Humid

Site Locations:

Field Office: **Construction Personnel On Site:** 2-3
Equipment on Site (Standby or Operating): Operational – Office Trailers (x2)
Observations: Sevensons personnel working in trailers.

North Basin: **Construction Personnel On Site:** 0
Equipment on Site (Standby or Operating): Standby – Excavator, Boat (x3), Dredge barge
Observations: Dredging operations on standby.

De-watering Area: **Construction Personnel On Site:** 5-6
Equipment on Site (Standby or Operating): Operational – Sump Pump (x4), Filtration System, Front End Loader, Excavator (x4), Skid-steer, Geobags (x8), Standby - De-sanding Plant, Cement Silo
Observations: Dredging and material removal operations on standby. Sand-blending in progress.

Actions to be Taken: No actions at this time.

Enclosures: Photographs

Photographs



Photograph 1: Site Entrance. (Looking east)



Photograph 2: De-watering Area – Equipment on standby. (Looking northeast)



Photograph 3: De-watering Area – Sand blending geobags #6-9. (Looking northwest)



Photograph 4: De-watering Area – Blended material staged for removal. (Looking west)



Photograph 5: De-watering Area – Blended material staged for removal, equipment on standby. (Looking west)



Photograph 6: De-watering Area – Equipment preparing pads for new geobags. (Looking south)



Photograph 7: North Basin – Dredges on standby. (Looking southeast)



Photograph 8: De-watering Area/North Basin – Discharge pipes in operation. (Looking west)



Photograph 9: De-watering Area – Filtration system in operation. (Looking north)



Photograph 10: De-watering Area – Sand blending geobags #6-9. (Looking northwest)



Photograph 11: De-watering Area – Sand blending geobags #6-9. (Looking west)