

Work Performed by Sevenson

- Supported Cape Insulation during foam installation on Jersey Barriers
- Continued to offload equipment
- Continued assembly of scows
- Continued to support Terrain, LLC with GPS and automation system setup and calibration
- Completed installation GPS and Machine Controls on the
- Sennebogen 860 Dredge
- Continued assembly and plumbing of the 300 GPM Water Treatment Plant
- Built storage bins for dredge material with bin blocks
- Walked the Sennebogen dredge onto the dredge barge

Weekly Summary

Weekly Summary					
Date		Dredge Q	TY (CY)	Disposal	QTY (Tns)
01/18/16	Mon				
01/19/16	Tue	-		-	
01/20/16	Wed				
01/21/16	Thu				
01/22/16	Fri	-		-	
01/23/16	Sat				
01/24/16	Sun				
Weekly To	tals	0	CY	0	Tns
•					

Safety Remarks

- No accidents or incidents observed or reported.
- Conducted daily safety meeting: Equipment inspections.

Remarks/Verbal Directives

- None

Work Performed by Subcontractors

- Cape Insulation completed installation of water tight foam along Jersey Barriers
- Terrain, LLC on-site for installation and calibration of GPS and Machine Controls systems

Equipment/Materials Delivered to Site

- FOR A LIST OF EQUIPMENT RECEIVED TODAY PLEASE SEE PAGE 3

- Received (2) Material Scows

Planned Activities

- Continue to offload equipment
- Pave drainage channel
- Install and plumb 300 GPM Water Treatment Plant
- Begin dredging upon issuance of permit

Other Information

- Requested Adler swap out a Geotube Roll Off Box

Product	Production Tables							
Disposal	Kinsley	Cape Mining	Beach	Other	Other	Total	Unit	
Today	0.00					0.00	Tons	
Previous	0					0.00	Tons	
Total	0.00					0.00	Tons	

Dredging	Available Pay (CY)	Quantity Data Source	Dredged Today (CY)	Dredged To Date (CY)	% Complete
South Basin	5,000	Contract Bid Sheet	0	0	0%
Snug Harbor	8,000	Contract Bid Sheet	0	0	0%
Shelter Haven Entrance	1,800	Contract Bid Sheet	0	0	0%
Stone Harbor	4,000	Contract Bid Sheet	0	0	0%
Pleasure Bay	11,000	Contract Bid Sheet	0	0	0%
Carnival Bay	20,000	Contract Bid Sheet	0	0	0%
Sanctuary Bay	13,000	Contract Bid Sheet	0	0	0%
Paradise Bay	9,000	Contract Bid Sheet	0	0	0%
Access Channel	7,000	Contract Bid Sheet	0	0	0%
Stone Harbor Hole	4,000	Contract Bid Sheet	0	0	0%
TOTALS	82,800		0	0	0%

* Volumes include Required and Allowable Pay Overdepth **100% Complete when approved by Owner

Sevenson Equipment List

SES Equipment #	Make/Model	Description	Date Onsite	Hrs	Qty
526-E	JCB Lodall	Telescoping Forklift	9/12/2016		1
840-E	JCB Lodall	Telescoping Forklift	9/13/2016	1	1
BB24420	Seabox	Seabox	9/13/2016	1	1
1243-E	Sennebogen 860	Material Handler	9/13/2016	1	1
1246-1B	Anvil 4Cy Clamshell	Clamshell Bucket	9/13/2016		1
1057-E	Cat 950 Loader	Loader	9/14/2016		1
PF7-127RCT	Poseidon Barge 40'	40'x10'x7' Barge	9/14/2016		1
PF7-179QCT	Poseidon Barge 40'	40'x10'x7' Barge	9/14/2016		1
247B008	Poseidon Barge 40'	40'x10'x7' Barge	9/14/2016		1
PF7-128RCT	Poseidon Barge 40'	40'x10'x7' Barge	9/14/2016		1
990EC	Shakerton Barge 40'	40'x10'x5' Barge	9/14/2016		1
019917	Shakerton Barge 40'	40'x10'x5' Barge	9/14/2016		1
J-111-E	Shakerton Barge 40'	40'x10'x5' Barge	9/14/2016		1
990EJ	Shakerton Barge 40'	40'x10'x5' Barge	9/14/2016		1
019919	Shakerton Barge 40'	40'x10'x5' Barge	9/14/2016		1
990ER	Shakerton Barge 40'	40'x10'x5' Barge	9/14/2016		1
8721-E	Bumblebee Boat	Push Boat	9/14/2016		1
PF2713QC	Poseidon Barge 20'	20'x10'x5' Barge	9/15/2016		1
PF2713QC PF27132QCT	Poseidon Barge 20		9/15/2016		
227B006	Poseidon Barge 20	20'x10'x5' Barge	9/15/2016		1
	, , , , , , , , , , , , , , , , , , ,	20'x10'x5' Barge			1
227B033	Poseidon Barge 20'	20'x10'x5' Barge	9/15/2016	-	1
247B034	Poseidon Barge 40'	40'x10'x7' Barge	9/15/2016		1
247C134	Poseidon Barge 40'	40'x10'x7' Barge	9/15/2016		1
P114Q	Poseidon Barge 40'	40'x10'x5' Barge	9/15/2016		1
990Ea	Shakerton Barge 40'	40'x10'x5' Barge	9/15/2016		1
9928	Shakerton Barge 40'	40'x10'x5' Barge	9/15/2016		1
996EB	Shakerton Barge 40'	40'x10'x5' Barge	9/15/2016		1
996EG	Shakerton Barge 40'	40'x10'x5' Barge	9/15/2016		1
9649	Shakerton Barge 20'	40'x10'x5' Barge	9/15/2016		1
9947	Shakerton Barge 20'	40'x10'x5' Barge	9/15/2016		1
9648	Shakerton Barge 20'	40'x10'x5' Barge	9/15/2016		1
9650	Shakerton Barge 20'	40'x10'x5' Barge	9/15/2016		1
234056	Seabox	Seabox	9/15/2016		1
1706-E	Tugboat	Shirley Tugboat	9/15/2016		1
1050-E	JCB 190 Skid Steer	Rubber Tire Skid Steer	9/15/2016		1
835-E	IR 185 Compressor	Air Compressor 185	9/15/2016		1
1405-E	XQ60 Generator	Generator XQ60	9/15/2016		1
1246-16	Sennebogen 860	Material Handler	9/16/2016		1
1458-E	Bag Filter Housing	Bag Filter Housing	9/20/2016		1
1716-E	Bag Filter Housing	Bag Filter Housing	9/20/2016		1
1673-E	Bag Filter Housing	Bag Filter Housing	9/20/2016		1
1718-E	Bag Filter Housing	Bag Filter Housing	9/20/2016		1
1674-E	Bag Filter Housing	Bag Filter Housing	9/20/2016		1
1762-E	Bag Filter Housing	Bag Filter Housing	9/20/2016		1
1318-E	Triumph 21' Boat	Boat	9/20/2016		1
670-E	Terex RL 400 Light	Light Plant	9/20/2016	1	1
1848-E	Komatsu PC 350 Ex	PC 350 Excavator	9/20/2016	1	1
1206-E	Genie Light Tower	Genie Light Tower / Generator	9/21/2016	1	1
999-E	Terex RL 400 Light	Light Plant	9/21/2016		1
1085-E	Cat 966 Loader	Cat 966 Front End Loader	9/21/2016	1	1
					Ė

Rental Equipment List

Rental Equipme	ent List				
Rental Equipment	Make/Model	Description	Date Onsite	Hrs	Qty
Frac Tank	Adler	Adler Open Top Weir Tank	9/16/2016		2
Frac Tank	Adler	21K Gal Frac Tank	9/16/2016		1
Roll Off	Adler	Adler Roll Off Geotube Box	9/20/2016		3
500 gal fuel tank	Taylor Oil	Gas Tank	9/20/2016		1
500 gal fuel tank	Taylor Oll	Off Road Diesel Tank	9/20/2016		1
Doll Off Container	H4				
Roll Off Container		Roll Off Container	9/20/2016		1
Roll Off Container	H4	Roll Off Container	9/20/2016		1
			-		
				-	
			-		
				-	
				1	
		1		1	
		1	+	+	
				1	

Labor

Lak				
SES	Personnel			
Shift:	Day	Hrs		
1	General Superintendant	10.0		
1	Project Manager	10.0		
2	Project Superintendent	20.0		
1	Timekeeper	8.0		
0	QA/QC Manager	0.0		
0	Surveyor	0.0		
1	Mechanic	10.0		
0	Health and Safety	0.0		
1	Labor Foreman 172/472	10.0		
4	Laborer 172/472	40.0		
3	Operator 825	30.0		
1	Licensed Boat Op 25	10.0		
0	Mate 25	0.0		
1	Deckhand 25	10.0		
16	Totals	158.0		

SES Subcontractor Person Shift: Day	H
Shilt. Day	
0 Totals	0.

	Deve Obiff	
rs	Day Shift	
	Employees	16
	Night Shift	
	Employees	0
	Daily Total	
		40
	Employees	16
	Day Shift Hours	158.0
	,	
	Night Shift	
	Hours	0.0
	TIOUIS	0.0
	Today's Man	
	Hours	158.0
0	Total Man Hours	•
0	to Date	999.5
	to Bate	333.5
rs		
	Total Man Hours	
	Since Lost Time	
	Incident	999.5
	Lost Time Incidents	
	Last Lost Time Inci	<u>aent -</u>
	<u>N/a</u>	

SES Personnel			
Shift:	Night	Hrs	
0	Totals	0.0	

	SES Subcontractor Personnel				
Shift:	Shift: Day				
<u> </u>					
<u> </u>					
0	Totals	0.0			