



Weather
High 69
Low 53
Precipitation
3.1"

Reports No.
7

Project No.
1145

Report Date:
09/19/16

Day of Week:
Monday



**Daily
Progress Report**

Copyright 2005, Severson Environmental Services, Inc.
All Rights Reserved. ©

Weather Conditions:

Heavy Rain

Work was shut down at
approx. 0830 due to heavy
rain.

Work Performed by Severson

- Set up to install privacy fence
- Work was shut down at 0830 due to heavy rain and the crew was sent home
- Supervision periodically monitored the site during the rain
- Offloaded a Frac Tank from Adler

Work Performed by Subcontractors

- Rent-A-Fence on-site to install temporary privacy fence. They were sent home at 0830 due to heavy rain.

Equipment/Materials Delivered to Site

- FOR A LIST OF EQUIPMENT RECEIVED TODAY PLEASE SEE PAGE 3

Weekly Summary

Date		Dredge QTY (CY)	Disposal QTY (Tns)
01/18/16	Mon	--	--
01/19/16	Tue	--	--
01/20/16	Wed	--	--
01/21/16	Thu	--	--
01/22/16	Fri	--	--
01/23/16	Sat	--	--
01/24/16	Sun	--	--
Weekly Totals		0 CY	0 Tns

Safety Remarks

- No accidents or incidents observed or reported.
- Conducted daily safety meeting: Equipment inspections.

Remarks/Verbal Directives

Planned Activities

- Continue to offload equipment
- Install temporary privacy fence around jobsite
- Pave drainage channel
- Install watertight foam around Jersey Barrier Perimeter
- Set up and Install GPS system

Other Information

Production Tables

Disposal	Kinsley	Cape Mining	Beach	Other	Other	Total	Unit
Today	0.00					0.00	Tons
Previous	0					0.00	Tons
Total	0.00					0.00	Tons

Dredging	Available Pay (CY)	Quantity Data Source	Dredged Today (CY)	Dredged To Date (CY)	% Complete
South Basin	5,000	Contract Bid Sheet	0	0	0%
Snug Harbor	8,000	Contract Bid Sheet	0	0	0%
Shelter Haven Entrance	1,800	Contract Bid Sheet	0	0	0%
Stone Harbor	4,000	Contract Bid Sheet	0	0	0%
Pleasure Bay	11,000	Contract Bid Sheet	0	0	0%
Carnival Bay	20,000	Contract Bid Sheet	0	0	0%
Sanctuary Bay	13,000	Contract Bid Sheet	0	0	0%
Paradise Bay	9,000	Contract Bid Sheet	0	0	0%
Access Channel	7,000	Contract Bid Sheet	0	0	0%
Stone Harbor Hole	4,000	Contract Bid Sheet	0	0	0%
TOTALS	82,800		0	0	0%

* Volumes include Required and Allowable Pay Overdepth **100% Complete when approved by Owner

[illegible]

[illegible]

Labor

SES Personnel		
Shift: Day		Hrs
1	General Superintendent	9.0
1	Project Manager	12.0
1	Project Superintendent	9.0
0	QA/QC Manager	0.0
0	Surveyor	0.0
1	Mechanic	1.5
0	Health and Safety	0.0
1	Labor Foreman 172/472	1.5
2	Laborer 172/472	3.0
2	Operator 825	3.0
1	Licensed Boat Op 25	1.5
0	Mate 25	0.0
1	Deckhand 25	1.5
11	Totals	42.0

SES Subcontractor Personnel		
Shift: Day		Hrs
0	Totals	0.0

Day Shift Employees	11
---------------------	----

Night Shift Employees	0
-----------------------	---

Daily Total Employees	11
-----------------------	----

Day Shift Hours	42.0
-----------------	------

Night Shift Hours	0.0
-------------------	-----

Today's Man Hours	42.0
----------------------	------

Total Man Hours to Date	523.5
--------------------------------	--------------

[illegible][illegible]

Total Man Hours Since Last Time Incident	523.5
--	-------

Lost Time Incidents To-Date - 0

Last Lost Time Incident -
N/a