





Entrance to the site completely under water.

2 Southern sump pit submerged.



Pumping water from a low elevation on the process pad to Great Channel.

4

5

6

Work Performed by Sevenson

- Operations halted due to weather conditions. A skeleton crew was kept to aid in dewatering activities.

Planned Activities

- Continue mobilization of all site equipment, materials and infrastructure.
- Continue fusing HDPE Pipe.
- Mobilize the Shark Dredge.
- Have Rogers & Cipppolma suppy power to the process pad.
- Complete installation of the desanding shaker.

Safety Remarks

- No accidents or incidents observed or reported.
- Conducted daily safety meetings: Current Weather

Work Performed by Subcontractors

- Watersolve onsite to coordinate mobilization of the geotube system.
- Redgroup onsite to assist with dredge preparation.

Remarks/Verbal Directives

- Weather conditions prevented mobilization activities. Skeleton crew onsite to assist in dewatering the process pad.

Equipment/Materials Delivered to Site

- One (1) load of jersey barriers.
- Action Supply delivered 1 loads of DGA to the site: 24.87 tons.
- One (1) Godwin 3" pump delivered to the site.

Adjusted Project Quantities					
Operation	Contract QTY	Over dredge	Redredge	Adjusted QTY	Unit
Dredge Qty					CY
Process Qty					Ton
Trucking Qty					Ton

Project Production to Date			
Operation	Comp to Date	% Complete	
Dredge QTY(CY)			
Re-dig QTY(CY)			
Process QTY* (Tons)			
Trucking QTY (Tons)			
Scheduled Completion (Days)			
Rerun Days			

*Note - Process quantity does include weight of added chemicals

Production Tables

Weekly Summary (Estimated)					
Date					
04/13/15	Mon				Tons
04/14/15	Tue				Tons
04/15/15	Wed				Tons
04/16/15	Thu				Tons
04/17/15	Fri				Tons
04/18/15	Sat				Tons
04/19/15	Sun				Tons
Weekly To	tals				Tons

Sevenson Equipment List

Sevenson Equip	ment List				
Contractor Equip.	Make/Model	Description	Date Onsite	Hrs	Qty
18" Dry-Prime Pump		1185E, 1178E			2
Shark Dredge		Shark Dredge Center Sections			4
HDPE Welder	6"-18"	1245-E			1
Shark Dredge		Carriage Barge (Starboard)			1
Shark Dredge		10' x 4' Carriage			1
Shaker Stand		Desanding Shaker Stand			1
Shaker		Desanding Shaker (927-EC)			1
Power Skid		1500 KVA Power Skid (1712-E)			1
Barges		40' x 8' x 10' Barge			4
Tank		Cleaning Pump-out tank			1
Shark Dredge		Starboard Sponson Tank			2
950 CAT Loader	950	950E			1
JCB Forklift	541 70	1161-E			
JCB Skidsteer		394-E			1
Conex Box					1
Boat		1300-E			1
Service Truck		454-E			1
Boat		454-E 1115-E	+		1
Boat	Triumph	1318-E	+	-	1
	PC220LC	652-E			
Excavator	PC220LC PC 78MR				1
Excavator		937-E			1
Light Plants	Terex/IR	999-E, 841-E			2
Rental Equipment	Make/Model	Description	Date Onsite	Hrs	Qty
Concrete Saw	United Rentals	Concrete Saw	10/27/15	10	1
6"-18" Fusion Machine	Lee Supply	HDPE Fusion Machine	10/28/15	-	2
Pumps	Rain for Rent	12" Dry-prime Pumps	10/28/15	 	2
Tank	Taylor Oil	500 gallon Diesel Tank	10/20/10	-	
	•			-	3
Tank	Taylor Oil	1000 gallon Diesel Tank	44/0/4=		1
Break Trailer	ModSpace	10' x 20' Trailer	11/3/15		1
Crane	Cranez	120 tonCrane	11/4/15		1
Office Trailer	ModSpace	10' x 44' Office Trailer	11/4/15		1
Portable Toilets	AC Septic Service	Portable Toilets			4
Pump	Godwin	3" Pump	11/10/15		1
Generator	Ranson Rental (CAT)	750 KW Generator	11/6/15		1
				!	

Labor

or	
Personnel	
Day	Hrs
Construction Manager	0.0
Project Manager	12.0
Project Engineer	0.0
Project Superintendent	24.0
QA/QC Manager	0.0
Surveyor	0.0
Health and Safety	0.0
Labor Foreman	2.0
Operator	18.0
Laborer	29.0
Mechanic	8.0
WWTP Foreman/Operator	0.0
Truck Operator	0.0
Operator/Welder	0.0
Captain	0.5
Deckhand	5.5
Operator Foreman	0.0
Totals	99.0
	Personnel Day Construction Manager Project Manager Project Engineer Project Superintendent QA/QC Manager Surveyor Health and Safety Labor Foreman Operator Laborer Mechanic WWTP Foreman/Operator Truck Operator Operator/Welder Captain Deckhand Operator Foreman

SES Subcontractor Personnel			
Shift:	Shift: Day		
1	Redgroup	Hrs 5	
2	Redgroup Watersolve	8	
2	Totals	12.0	
3	างเสร	13.0	

=	Day Shift Employees Night Shift Employees Daily Total Employees	27 0 27
	Day Shift Hours	112.0
_	Night Shift Hours	0.0
=	Today's Man Hours	112.0
	Total Man Hours	
	2015	2,672.0

SES Personnel				
Shift:	Night	Hrs		
0	Project Manager	0		
0	Project Superintendent	0		
0	QA/QC Manager	0		
0	Health and Safety	0		
0	Foreman	0		
0	Operator	0		
0	Laborer	0		
0	Mechanic	0		
0	WWTP	0		
0	Captain	0		
0	Truck Operator	0		
0	Water Treatment	0		
0	Deckhand	0		
0	Pugmill Operator	0		
0	Totals	0.0		

SES Subcontractor Personnel Shift: Night Hrs			
Shift:	Shift: Night		
0	Hydrographic consultants	0	
0	Luedtke	0	
0	Totals	0.0	

Total Man Hours
Since Lost Time
Incident
0.0

Lost Time Incidents To-Date - 0

Last Lost Time Incident N/a

Total Man Hours to Date