

FIELD REPORT

TITLE Stone Harbor Maintenance Dredging
 DATE February 19, 2016
 TO Jill Gougher
 COPY MADN
 FROM BEWI
 PROJECT NO A06772

ADDRESS COWI Marine North America
 20 East Clementon Rd.
 Suite 201N
 Gibbsboro, NJ 08026

TEL 856-248-1200
 FAX 856-248-1206
 WWW cowi-na.com

PAGE 1/9

Project Information

Owner: The Borough of Stone Harbor
Contractor: Severson Environmental Services, Inc.

Daily Site Visit Information

Purpose of Visit: Observation of work in progress

Contractor: Severson Environmental Services, Inc. **Superintendent:** Douglas Pike

Arrival

Time (HHMM): 0600 **Weather:** ☐ Sunny ☐ Clear ☒ Overcast ☐ Rain ☐ Snow
Air Temp (°F): 36 **Wind:** ☐ Light ☒ Moderate ☐ High **Humidity:** ☒ Dry ☐ Moderate ☐ Humid

Departure

Time (HHMM): 1430 **Weather:** ☐ Sunny ☐ Clear ☒ Overcast ☐ Rain ☐ Snow
Air Temp (°F): 36 **Wind:** ☐ Light ☒ Moderate ☐ High **Humidity:** ☒ Dry ☐ Moderate ☐ Humid

Site Locations:

Field Office: **Construction Personnel On Site:** 2-3
 Equipment on Site (Standby or Operating): Operational – Office Trailers (x2)
 Observations: Sevensons personnel working in trailers.

Shelter Haven: **Construction Personnel On Site:** 2-3
 Equipment on Site (Standby or Operating): Operational – Excavator, Boat (x1), Dredge barge
 Observations: Dredging operations in progress.

De-watering Area: **Construction Personnel On Site:** 6-7
 Equipment on Site (Standby or Operating): Operational – Sump Pump (x4), Filtration System, Front End Loader, Excavator (x4), Skid-steer, Geobags (x8), Standby - De-sanding Plant, Cement Silo
 Observations: Material and Dredging in progress.

Actions to be Taken: None at this time.

Enclosures: Photographs

Photographs



Photograph 1: De-watering Area – Frozen geobag runoff.



Photograph 2: Shelter Haven – Hydraulic and mechanical dredges. (Looking south)



Photograph 3: Shelter Haven – Hydraulic and mechanical dredges. (Looking southwest)



Photograph 4: De-watering Area – Elevated parking area. (Looking northeast)



Photograph 5: Site Entrance. (Looking east)



Photograph 6: De-watering Area – Geobags #1-5 in operation. (Looking south)



Photograph 7: De-watering Area – Geobags #2-5 in operation. (Looking southwest)



Photograph 8: De-watering Area – Trucks loaded with blended dredge material. (Looking west)



Photograph 9: De-watering Area – Blended dredge material staged for removal. (Looking northwest)



Photograph 10: De-watering Area – Geobags #1-5 in operation. (Looking southwest)



Photograph 11: North Basin/De-watering Area – Discharge pipes in operation. (Looking west)



Photograph 12: De-watering Area – Filtration system in operation. (Looking north)



Photograph 13: De-watering Area – Trucks loaded with blended dredge material. (Looking north)